Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No. ***First & Final*** Date...../...../2014

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional Work Code: **006-14-000019**

Schedule Docket No. Head of Account: Est.Cost: **20.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Resurve Fund to Emergency work in Ward No 06 Byatarayanapura Sub Division.**

Name of Contractor and Full Address : *Sri. Narasimhaiah N,Contractor, No. 4, 4th Cross, Lottegollahalli, Bangalore-24*

Reference to Agreement No. **EE/BTP/BBMP/E-PMT/603/2013-14** Date: **04.03.2014**

Certified that the measurements were taken by me on 29/8/14 and recorded of Pages 26825/31 of measurement Book No. and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 22/8 .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of
   b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

1st & final BM — 1946196=00
IT — 19462—
VAT — 77848—
FSD — 116772—
LWF — 19467—
CESS — 19466—
R&S — 12312—
FSD — 1000—
Total amount adjusted - 2488802=00
Total deducted
Contractor's Signature
By Cheque — 1697391=00

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

Witness
1.
2.

Stamp

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

1946196=00
2488802=00
1697391=00

Initials of Officer making payment

Executive Engineer

Sl. No.	Descriptions	Unit
1	1031 - Hire Charges of J.C.B Excavator including Operator and Fuel complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Day
2	1023 - Hire Charges of Tractor 40 HP including Operator and Fuel complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Day
3	Engaging Causal Labours (Unskilled mazdoor Heavy) complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Nos
4	KSRRB 300-2. Earth work excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications MORTH chapter 3. complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
5	KSRB 4-1.3 : Providing and laying in position **plain cement concrete of mix M7.5 with OPC cement @ 180 Kgs** using **40mm** and down size graded granite metal, corse aggregates @ 0.85 cum and fine aggregtes @ 0.58cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, **in foundation and plinth**, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
6	KSRB 5.2-2 : Providing and constructing granite / trap / basalt size stone masonry in **foundation with cement mortar 1:6**, stone hammered dressed in courses not less than 20 cms high, bond stones, at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
7	KSRB 15.1.3: Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Sqm
8	KSRB 4-1.6 : Providing and laying in position plain cement concrete of **mix M15 with cement @ 240 kgs with 20mm** and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications, specification. No. KBS 4.1,4.2. complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
9	KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for **vertical surface** such as **walls at any thickness**, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Sqm
10	KSRB 4.2.2 : Providing and laying in position **reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm** and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459 cum wuth superplastisier @ 3lts confirming to IS 9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works **in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, wall** (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.6 complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Cum
11	KSRB 4.9.2 : Providing **T.M.T steel reinforcement for R.C.C** work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 complete as per specifications cost of all materials, labour complete as per specifications. Specification directions of engineer in charge of the work	Qntl
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	60.00	6619.20	397152.00	60.00	397152.00	
-	-	180.00	1276.56	229781.00	180.00	229781.00	
-	-	1800.00	188.93	340074.00	1800.00	340074.00	
-	-	325.00	89.36	29042.00	325.00	29042.00	
-	-	22.28	4226.48	94166.00	22.28	94166.00	
-	-	35.10	3496.71	122735.00	35.10	122735.00	
-	-	58.50	76.59	4481.00	58.50	4481.00	
-	-	3.90	4707.32	18359.00	3.90	18359.00	
-	-	280.25	267.01	74830.00	280.25	74830.00	
-	-	57.47	5555.16	319255.00	57.47	319255.00	
-	-	43.10	7339.16	316318.00	43.10	316318.00	
				1946193.00		**1946193.00**	

Assistant Executive Engineer
Byrathayanapura Sub Division
B.B.M.P. Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ.ಬ.ಮ.ಪ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ